

Blitz Build-2 weeks out schedule-sample

Wednesday, August 16, 2017

5:29 PM

2 Weeks Out Sample Schedule

Task	2 weeks out			week before		during
	Mon	Wed	Fri	Wed	Fri	Blitz
Foundations complete	█			•		
Utilities complete	█					
Backfilling complete	█					
Build wall components			█	█	█	
Build deck (floor of house)		█	█			
Layout walls				█	█	
Pre-cut wall plates			█	█	█	
Layout wall plates				█	█	
Storage Trailer delivery	█					
Trash dumpster delivery	█					
Port-o-pot delivery	█					
Lumber delivery - deck & wall plates	█					
Lumber delivery - everything else			█			
Truss delivery			█			
Window delivery			█			
Exterior door delivery				█	█	
Interior door & trim delivery				█	█	
Drywall delivery				█	█	Monday?
Insulation delivery				█	█	
Kitchen and Bath cabinet delivery			█	█	█	
Roofing and Siding delivery				█	█	
Paint delivery				█	█	
Appliance delivery				█	█	
Plumbing supply delivery				█	█	
Electrical supply delivery				█	█	
Heating supply delivery				█	█	
Tools delivery & organization				█	█	
Small materials delivery				█	█	
Nails, fasteners, tie-downs				█	█	
Hardware, bathroom stuff				█	█	
Closet bars and shelves				█	█	
Other ????			█	█	█	
Sod, landscaping materials					█	
Other ????			█	█	█	